

Plumbing QC Checklist	Origin Date: 6/17/19
	Revision Date: Click or tap here to enter text.
Project Name:	Project Number:

Applicable	Incorporated	Confirmed	ITEM TO BE COMPLETED
------------	--------------	-----------	----------------------

General

PLUMBING GENERAL			
☐	☐	☐	Find applicable codes and amendments
☐	☐	☐	Consult Owner Design Documents if available
☐	☐	☐	Will project have phases?
☐	☐	☐	Discussion w/ owner regarding systems selections: type and equipment location, type of plumbing fixtures, type of med gas outlets
☐	☐	☐	Systems expansion capability/future capacity
☐	☐	☐	Are seismic, hurricane or major flood protection necessary? Equipment placement shall take into consideration flood plain historical data
☐	☐	☐	Equipment naming convention edited for project scope (i.e. number of levels/areas)
☐	☐	☐	Equipment naming convention coordinated with Owner standards
CALCULATIONS			
☐	☐	☐	Water supply flow test data incorporated into design (domestic and fire water)
☐	☐	☐	Water Supply Pipe Sizing
☐	☐	☐	Water Heater Sizing
☐	☐	☐	DHWR Pump Sizing
☐	☐	☐	Balance Valve Sizing
☐	☐	☐	Master Mixing Valve Sizing
☐	☐	☐	Elevator Sump Pumps
☐	☐	☐	Gravity Grease Interceptors /Hydromechanical Interceptors
☐	☐	☐	Domestic Booster Pump and Water Expansion Tank Sizing
☐	☐	☐	Water Softener Sizing
☐	☐	☐	Break/Surge/Domestic Water storage tanks Sizing
☐	☐	☐	Break/Surge/Fire Protection Water storage tanks Sizing
☐	☐	☐	Fire Pump pressure and flow sizing
☐	☐	☐	Medical Air Compressor Sizing
☐	☐	☐	Vacuum Pump Sizing
☐	☐	☐	Identify quantity and pressure of steam or hot water use for steam/hot water domestic water heaters

Plumbing QC Checklist	Origin Date: 6/17/19
	Revision Date: Click or tap here to enter text.
Project Name:	Project Number:

Applicable	Incorporated	Confirmed	ITEM TO BE COMPLETED
☐	☐	☐	Natural gas load and pressure
☐	☐	☐	Legionella design requirements per CDC, ASHRAE 188; Eliminate dead legs or other stagnant water, Generate and store Hot Water at 140F, distribute hot water at 122F. Provide means of superheating the hot water system. Ensure constant hot water circulation.
RENOVATION CONSIDERATION			
☐	☐	☐	Construction phasing, where applicable, is clearly identified
☐	☐	☐	Existing to remain, existing to be removed, new work is clearly identified
☐	☐	☐	Additional tie-in valves are indicated
☐	☐	☐	Field investigation done
☐	☐	☐	Notes re: pre-demo test and balance measurements--fire, water, med gas equipment run time, pressures
☐	☐	☐	Check sequence of installation- need temporary water heater?
☐	☐	☐	Check sequence of installation - need temporary water piping connections?
☐	☐	☐	Check sequence of installation - need additional tie-in valves?
☐	☐	☐	Check sequence of installation- need temporary Medical gas bottle storage/capacity?
☐	☐	☐	Check sequence of installation - need temporary pure water systems?
☐	☐	☐	Check sequence of installation - need temporary fuel oil supply? leak detection?
☐	☐	☐	Naming Convention coordinated with existing equipment for renovations/additions
LEGEND AND NOTES			
☐	☐	☐	Refer to SSR Plumbing Production Manual for a full list of Legend and Notes
☐	☐	☐	Symbols and Abbreviations shall match the project scope
☐	☐	☐	General and specific notes shall match the project scope
☐	☐	☐	Sheet Index, Abbreviation and Symbol Legend
☐	☐	☐	Demolition Notes
☐	☐	☐	Kitchen General Notes
☐	☐	☐	Med Gas General Notes
☐	☐	☐	Fire Protection General Notes
☐	☐	☐	Plumbing Commissioning Coordination
☐	☐	☐	Site Utility Notes
SCHEDULES			
☐	☐	☐	Standard schedules are included and complete (Select the Project specific schedule) Refer to SSR Plumbing Production manual for a complete schedule list.
☐	☐	☐	Domestic Water Heater Schedule

Plumbing QC Checklist	Origin Date: 6/17/19
	Revision Date: Click or tap here to enter text.
Project Name:	Project Number:

Applicable	Incorporated	Confirmed	ITEM TO BE COMPLETED
☐	☐	☐	Domestic Water Heater Schedule-Steam
☐	☐	☐	Domestic Water Heat Exchanger Schedule
☐	☐	☐	Domestic Hot Water Mixing Valve Schedule
☐	☐	☐	Domestic Hot Water Expansion Tank Schedule
☐	☐	☐	Plumbing Fixture Connection Schedule - Spec, or schedule
☐	☐	☐	Domestic Water Pump Schedule
☐	☐	☐	Elevator Sump Pump Schedule
☐	☐	☐	Natural Gas Pressure Reducing Valve Schedule
☐	☐	☐	Water Pressure Reducing Valve and Backflow Preventer Schedule
☐	☐	☐	Water Softener Schedule
☐	☐	☐	Grease Interceptor Schedule
☐	☐	☐	Oil/Water Interceptor Schedule
☐	☐	☐	Lint Interceptor Schedule
☐	☐	☐	Shock Arrestor Schedule
☐	☐	☐	Fire Protection Component Schedule
☐	☐	☐	Fire Pump Schedule - Fire Protection Systems
☐	☐	☐	Fire Flow Test Schedule
☐	☐	☐	Medical Gas Equipment Schedule
☐	☐	☐	Medical Vacuum Pump Schedule
☐	☐	☐	Medical Air Compressor Schedule
☐	☐	☐	Air Compressor Schedule
☐	☐	☐	Piping Materials Schedule
☐	☐	☐	Heat Trace Schedule
☐	☐	☐	Automatic Sprinkler Design Schedule

Site Plan

UTILITY COORDINATION			
☐	☐	☐	Water, gas, storm and sewer size, location and invert for connection points coordinated with civil and indicated
☐	☐	☐	Routing of underground water, fire water, gas, storm, sanitary sewer piping is coordinated with grading plan and other underground utilities
☐	☐	☐	Backflow prevention device indicated for Domestic water, and Fire service

Plumbing QC Checklist	Origin Date: 6/17/19
	Revision Date: Click or tap here to enter text.
Project Name:	Project Number:

Applicable	Incorporated	Confirmed	ITEM TO BE COMPLETED
☐	☐	☐	Utility underground easement coordinated with civil, where required
☐	☐	☐	Equipment protection bollards provided (coordinate with civil)
☐	☐	☐	Natural gas delivery pressure matches utility provision. Pressure reducer shown if needed for building service.
☐	☐	☐	Cooling tower make-up deduct meter and drainage indicated, where located on site
☐	☐	☐	Heat trace indicated for exterior water piping at cooling tower make-up
☐	☐	☐	Irrigation system supply and deduct meter indicated
☐	☐	☐	Concrete pad provided at tanker fill access for Bulk Oxygen Storage Tank
☐	☐	☐	Emergency O2 connection for Bulk Oxygen Storage Tank is shown and accessible.
☐	☐	☐	Exterior hose bibs indicated at cooling tower, at perimeter of the building 75 feet on center
☐	☐	☐	Redundant domestic & fire water supply provided where required by code. (i.e. IBC for healthcare)
☐	☐	☐	Grease interceptor size, and location indicated. Capacity calculations included in documents.
☐	☐	☐	Heat trace indicated for grease line, if applicable.
☐	☐	☐	Oxygen park shown and in secured location
☐	☐	☐	Acid neutralization Tank location is indicated.
☐	☐	☐	Check the Storm Overflow discharge locations

Floor Plans

FLOOR PLANS			
☐	☐	☐	Refer to SSR Plumbing Production manual for sheet naming convention.
DEMOLITION PLANS			
☐	☐	☐	Equipment path removal coordinated
☐	☐	☐	Maintaining the occupant in operation coordinated with owner and architect
☐	☐	☐	Cap and Seal/Plug points are shown
☐	☐	☐	Sawcutting of floors has been coordinated with owner/arch/structural
☐	☐	☐	Will existing plumbing/med gas/FP equipment controls requires total replacement, re-use existing, remove back to a point for reconnection. Ex: Master Alarm wires and conduits
☐	☐	☐	Existing Equipment pads and supports will require to be removed
☐	☐	☐	Identify if removed equipment will return to owner

Plumbing QC Checklist	Origin Date: 6/17/19
	Revision Date: Click or tap here to enter text.
Project Name:	Project Number:

Applicable	Incorporated	Confirmed	ITEM TO BE COMPLETED
UNDERFLOOR PLUMBING PLANS			
☐	☐	☐	Below slab structural plan is shown
☐	☐	☐	Pipe runs coordinated with structural (i.e. grade beams, footings, foundation walls, etc.)
☐	☐	☐	Sanitary Sewer capacity and inverts are shown
☐	☐	☐	Storm water capacity and inverts are shown
☐	☐	☐	Storm water pipe sizing is appropriate for gpm or associated square footage drainage.
☐	☐	☐	Sanitary cleanouts are indicated 75 feet on center, sized and coordinated with upgraded finishes.
☐	☐	☐	Elevator sump pump(s) provided and piped. Verify the pump discharge location.
☐	☐	☐	Sewage Ejector and Sump pits and pumps sized and shown.
☐	☐	☐	Sub Soil discharge points are shown, and adequate sump pump provided.
☐	☐	☐	Grease Interceptor sized and shown
☐	☐	☐	Sand and Oil Interceptor
☐	☐	☐	Backwater valves shall be installed to prevent flooding of the building storm drain from outside water
☐	☐	☐	Acid Neutralization Tank

Plumbing Plans

WATER SYSTEMS			
☐	☐	☐	Plumbing fixtures are tagged, water, waste and vent pipe is sized and routed to each fixture/equipment.
☐	☐	☐	Read all Keyed Notes for clarity of information, coordinate with key note symbols shown on plan
☐	☐	☐	Spot-check pipe sizes with totalized Fixture Unit or GPM quantities.
☐	☐	☐	Show all new and existing devices located between the city water service and the building plumbing system that cause pressure losses or gains in the system. Devices shall include but not be limited to pumps, water softeners, and sub meters. Note model and size, new/existing.
☐	☐	☐	Future water demand is shown.
☐	☐	☐	Install a control valve in the domestic water supply to each building.
☐	☐	☐	Isolation Valves are provided to allow servicing without shutting down and draining entire systems.
☐	☐	☐	Provisions for Pipe Expansion – Pipe Loops, adequate turns, or expansion devices.
☐	☐	☐	Hot water recirculation system is shown and balanced. Balancing Valves are indicated
☐	☐	☐	Backflow preventers are shown with required service access provided

Plumbing QC Checklist	Origin Date: 6/17/19
	Revision Date: Click or tap here to enter text.
Project Name:	Project Number:

Applicable	Incorporated	Confirmed	ITEM TO BE COMPLETED
☐	☐	☐	RPZ backflow preventers and piping connections are indicated/located for: Cooling tower, Chilled Water System, Hydronic Heating System, Condensate Coolers, Blow Down Separators, Sterilizers, Washers, Point of use Humidifiers, Trash/Linen Chute Sanitizers
☐	☐	☐	Heat trace provided for outside piping subject to freezing
☐	☐	☐	Pressure Reducing Valves have been provided for Domestic Water lines where the static pressure exceeds 80 psi, or per local codes.
☐	☐	☐	Water supplies shown for medical equipment, water temperature and pressure adequate for medical equipment, Tempered water connection is provided for sterilizers as required
☐	☐	☐	Water supplies and drains shown for dialysis boxes, with dual check valves or backflow preventer
☐	☐	☐	Water supplies and drains for ice machines, coffee makers, provide dual check valves or RPZ as required
☐	☐	☐	Water to steam guns at cart wash
☐	☐	☐	Sanitizer system for Trash and/or Linen Chute: sanitizer control valve is provided at bottom of chute; sanitizer ring is shown at top of chute and floor drain is provided.
☐	☐	☐	Both Makeup and Quick fill connections are indicated for Chilled Water System and Hydronic Heating System expansion tanks, and at Cooling Tower.
☐	☐	☐	Emergency Shower/Eye Wash are provided with a tempered water supply and floor drain and are indicated at: Chiller Room near chemical treatment system, Boiler Room, Pharmacy, Laboratory.
☐	☐	☐	Hose bibb provided in each mechanical equipment room, below sinks in public toilet rooms, in kitchen soiled areas, and non-freeze hydrants are indicated for exterior/roof locations.
☐	☐	☐	Valve service/access panels are shown
DRAINAGE SYSTEMS			
☐	☐	☐	Check Waste pipe sizes with Plumbing Code, Max FU Loading and Max Length of Drainage and Vent piping
☐	☐	☐	Sanitary stacks are labeled, and fit in the chase
☐	☐	☐	Storm piping risers are labeled, and fit in the chase
☐	☐	☐	Are Sanitary cleanouts accessible and tagged?
☐	☐	☐	Verify that Floor Drains or Floor Sinks have been provided in:
☐	☐	☐	In Toilet Rooms with more than one Water Closet and Public Toilet Rooms.
☐	☐	☐	Mechanical Rooms for Pumps, refrigeration compressors, air compressors, vacuum pumps, refrigerated air dryers, boilers, water heaters, air conditioning equipment, water softeners, water treatment equipment, etc.
☐	☐	☐	In Commercial Kitchens, near dishwashers, steam kettles, large refrigerators, etc.
☐	☐	☐	Areas where medical equipment/ sterilizers are located

Plumbing QC Checklist	Origin Date: 6/17/19
	Revision Date: Click or tap here to enter text.
Project Name:	Project Number:

Applicable	Incorporated	Confirmed	ITEM TO BE COMPLETED
☐	☐	☐	Trap Primers/Trap Guards provided on infrequently used floor drains and floor sinks
☐	☐	☐	Drain Piping indicated for each equipment connection RPZ
☐	☐	☐	Provide condensate drain receiver for condensate from fan coil units
☐	☐	☐	No piping through electrical, IT, elev machine rooms
☐	☐	☐	Elevator machine room roof drainage noted
☐	☐	☐	Heat tracing & insulation of sanitary traps in soffits
☐	☐	☐	Provide suds relief.
☐	☐	☐	Grease interceptor shown
☐	☐	☐	Grease waste piping shown and identified
☐	☐	☐	Grease waste piping heat traced
☐	☐	☐	Decontamination holding tank shown and accessible
☐	☐	☐	Decontamination piping/vent pipe provided
☐	☐	☐	Fuel oil/water separators shown and scheduled
☐	☐	☐	Hydraulic elevator oil pump-out tank located
☐	☐	☐	Verify Overflow Drain discharge locations above grade
☐	☐	☐	Acid waste and vent piping, floor drains, floor sinks
☐	☐	☐	Acid waste neutralization tanks and interceptors
NATURAL GAS PIPING			
☐	☐	☐	Pipe Sizes and pressures are indicated for equipment connections (HVAC Boilers, Domestic Hot Water Boilers, Gas Fired HVAC equipment, Kitchen service with PRV). Indicate outlet and total demand, max length of run
☐	☐	☐	Equipment shut-offs are indicated, separate shut-offs for each system
☐	☐	☐	Solenoid valves with manual resets are indicated for service to kitchen equipment beneath hoods
☐	☐	☐	Verify if an approved type seismic gas shutoff valve is required
☐	☐	☐	Pressure regulator shall be vented to the outside of the building
☐	☐	☐	Flow meters shown and specified
PLUMBING ROOF PLANS			
☐	☐	☐	GPM and SQ.FT. are shown for each roof drain and storm leader/riser.
☐	☐	☐	VTR's are shown, with 25 ft clearance from outside air intake
☐	☐	☐	Check details for pipe supports on roof.
☐	☐	☐	Make provisions for pipe expansion on the roof.
MEDICAL GAS PIPING			
☐	☐	☐	Med gas outlets are labeled and scheduled

Plumbing QC Checklist	Origin Date: 6/17/19
	Revision Date: Click or tap here to enter text.
Project Name:	Project Number:

Applicable	Incorporated	Confirmed	ITEM TO BE COMPLETED
☐	☐	☐	Shut off valves are indicated at base of each riser
☐	☐	☐	Shut off valves are indicated at each floor main line
☐	☐	☐	Zone valves are indicated/tagged at each patient care area (ICU, Recovery, Pre OP, ER, LDRP, NICU)
☐	☐	☐	Master Alarm panels shown and identified.
☐	☐	☐	Alarm panels are indicated/tagged at each critical care area downstream of zone valve connection (ICU, Recovery, Pre-OP, ER, LDRP, NICU)
☐	☐	☐	Alarms are indicated at each OR suite ahead of associated room valve
☐	☐	☐	Adequate wall space is reserved for zone valve piping arrangement. Gas storage room manifolds are labeled with piping connections shown.
☐	☐	☐	Medical air compressor location is indicated and located with intake 25 feet from vents or exhausts
☐	☐	☐	Vacuum Pump location is indicated and located with discharge 25 feet from OA intakes
☐	☐	☐	Vacuum Pump cooling water connection with RPZ backflow preventer is indicated
☐	☐	☐	Medical gas piping is not run through Chiller Room.
☐	☐	☐	Dual piping drops are indicated for back-to-back outlets at patient rooms
☐	☐	☐	Med gas Manifold room shows supply, reserve and storage cylinders
☐	☐	☐	Emergency Oxygen fill port shown
FIRE PROTECTION			
☐	☐	☐	Fire Pump room is provided with code required access (directly to exterior grade, if required)
☐	☐	☐	Fire Pump pressure relief valve discharge to exterior is shown
☐	☐	☐	Fire Pump test valve and pipe to exterior hose valve header is shown
☐	☐	☐	Fire Pump controller and pressure maintenance pump controllers are located, with appropriate clearances provided
☐	☐	☐	Pressure maintenance pump is shown with test valve, and pipe to floor drain
☐	☐	☐	Pressure relief valve and discharge piping is shown
☐	☐	☐	Fire Department connections (primary and secondary) are shown in accessible locations
☐	☐	☐	Sprinkler zones are clearly indicated with associated density indicated and clearly identifies remote zone areas
☐	☐	☐	Where required for smoke control activation, sprinkler zones are coordinated with associated smoke control zones
☐	☐	☐	Fire Department valves are shown for standpipes
☐	☐	☐	Standpipe riser control valves are shown
☐	☐	☐	Standpipe drain discharge is indicated
☐	☐	☐	Pressure reducing fire hose valves are indicated where above 150 psi

Plumbing QC Checklist	Origin Date: 6/17/19
	Revision Date: Click or tap here to enter text.
Project Name:	Project Number:

Applicable	Incorporated	Confirmed	ITEM TO BE COMPLETED
☐	☐	☐	Standpipe main riser drain is shown (3" for flow switch test valve, 2" for other locations)
☐	☐	☐	Sprinkler flow and tamper switch locations are indicated
☐	☐	☐	High temperature heads are indicated in kitchens, boiler rooms, etc.
☐	☐	☐	Dry pendant heads are indicated for walk-in coolers/freezers
☐	☐	☐	Dry Pipe sprinkler valves are indicated for canopies, docks and open air areas
☐	☐	☐	Pre-Action valves and associated air compressors/control panels are provided where required/requested (i.e. elevator machine rooms, high value imaging rooms, etc.)
☐	☐	☐	Where provided, size, capacity and protection limits are indicated for special systems (i.e. FM200 Clean Agent, etc.)
☐	☐	☐	Where special systems are provided, locations of activation/pull station and/or abort station are shown

Details

☐	☐	☐	Refer to SSR Plumbing Production manual for complete list of Details
☐	☐	☐	Verify all Details are related and edited for the project.
☐	☐	☐	Verify plumbing details conform to local and state code requirements.
☐	☐	☐	Detail provided for each piece of equipment included on schedule sheets
☐	☐	☐	Sprinkler zone valve detail is provided
☐	☐	☐	Reference to Seismic details are included
☐	☐	☐	Fire Protection surge tank detail is provided
☐	☐	☐	Dry-Pipe Valve details is provided

Space Specific Requirements

CENTRAL PLANT / MECHANICAL ROOMS			
☐	☐	☐	Main backflow preventers and bypass
☐	☐	☐	Water meter and bypass indoors or outdoors with hot box
☐	☐	☐	Room arrangement allows for removal/replacement of largest equipment component in the room - (verify door heights, ceiling heights, elevator weight limits, etc. needed to get equipment clear from the building)
☐	☐	☐	Verify there is adequate space for all plumbing related equipment, such as water heaters, water softeners, pumps, tanks, backflow preventers, etc.

Plumbing QC Checklist	Origin Date: 6/17/19
	Revision Date: Click or tap here to enter text.
Project Name:	Project Number:

Applicable	Incorporated	Confirmed	ITEM TO BE COMPLETED
☐	☐	☐	Adequate clearance in front of Plumbing Equipment Electrical Panels and Control Panels is provided.
☐	☐	☐	Floor Drains are provided to serve pumps, boilers, water heaters, HVAC units, Water Treatments, vacuum pumps, chillers, Cooling Towers....
☐	☐	☐	Verify locations for Expansion Tanks (Domestic Cold and Hot Water)
☐	☐	☐	Verify adequate isolation valves for servicing plumbing equipment and sections of piping.
☐	☐	☐	Verify equipment Bases and Concrete Pads to allow 6" minimum all around equipment bases.
☐	☐	☐	Check water flow rates and drainage piping of Cooling Towers,
☐	☐	☐	Water meter and bypass for cooling tower makeup and landscape water
☐	☐	☐	Check Gas Service piping and size to Heating and Domestic Hot Water Boilers.
☐	☐	☐	Check capacity of Domestic Hot Water Circulating Pump(s). Verify there is adequate capacity in GPM and head (Ft.) to provide circulating flow in all Hot Water Circulating loops.
☐	☐	☐	Verify vibration isolation base if pumps are mounted on above-grade floors or on roof
☐	☐	☐	Check pump controls to verify operating sequence.
☐	☐	☐	Verify adequate tube pull clearance on Shell and Tube, equal to length of exchanger.
☐	☐	☐	Verify adequate clearance around Plate and Frame for cleaning and replacing plates.
☐	☐	☐	Equipment, walls, and doors are arranged to allow for planned future expansion
☐	☐	☐	Water storage tanks--domestic and fire
☐	☐	☐	Preaction fire system for main electrical rooms
☐	☐	☐	Natural gas entrance/pressure
☐	☐	☐	Natural gas regulator vents piped outdoors individually
☐	☐	☐	Blowdown separator water connection
☐	☐	☐	Emergency water fill connection
☐	☐	☐	Heat tape and insulate condensate drains at rooftop AHUs
☐	☐	☐	Water treatment equipment
☐	☐	☐	Rooms are not located above electrical or telecommunications rooms, or other congested areas
☐	☐	☐	Room layout accommodates multiple vendor equipment offerings
☐	☐	☐	Floor penetrations are provided with 4" or 6" high curb where two or more pipe penetrate slab
☐	☐	☐	Exterior hose bibs indicated at cooling tower, if located on roof.
FOOD SERVICE / LAUNDRY			
☐	☐	☐	Domestic water demand is properly calculated
☐	☐	☐	Water and gas are provided where required

Plumbing QC Checklist	Origin Date: 6/17/19
	Revision Date: Click or tap here to enter text.
Project Name:	Project Number:

Applicable	Incorporated	Confirmed	
			ITEM TO BE COMPLETED
			ELEVATORS
☐	☐	☐	Where elevators are required for fire service, associated lobby floor drainage is provided

Healthcare Space Specific Requirements

Applicable	Incorporated	Confirmed	
			MAIN STERILIZER ROOM
☐	☐	☐	Domestic water demand is properly calculated
☐	☐	☐	RPZ to serve sterilizers are provided with appropriate service clearance
☐	☐	☐	RO/DI water is provided
☐	☐	☐	Floor drains, floor sinks or trench drains are serving each piece of equipment
☐	☐	☐	Eye wash/emergency shower provisions
			LABORATORY
☐	☐	☐	
☐	☐	☐	
☐	☐	☐	
			PHARMACY
☐	☐	☐	
☐	☐	☐	
☐	☐	☐	
			CATH LAB
☐	☐	☐	
☐	☐	☐	
☐	☐	☐	
			CT SCAN
☐	☐	☐	
☐	☐	☐	
☐	☐	☐	
			GENERAL OR
☐	☐	☐	
☐	☐	☐	
☐	☐	☐	

Plumbing QC Checklist	Origin Date: 6/17/19
	Revision Date: Click or tap here to enter text.
Project Name:	Project Number:

Applicable	Incorporated	Confirmed	ITEM TO BE COMPLETED
ICU PATIENT ROOM			
☐	☐	☐	
☐	☐	☐	
HYBRID OR			
☐	☐	☐	
☐	☐	☐	
☐	☐	☐	
MRI			
☐	☐	☐	Nonferrous construction with no UV, IR, or RF emissions used/denoted for MRI suites
AMBULANCE GARAGE			
☐	☐	☐	Plumbing/FP for Ambulance garage or other stand-alone structures, if located onsite
☐	☐	☐	Freeze protection provided

Sports Space Specific Requirements

HYDROTHERAPY			
☐	☐	☐	
☐	☐	☐	
☐	☐	☐	
TEAM LOCKER ROOMS			
☐	☐	☐	
☐	☐	☐	
☐	☐	☐	
BASKETBALL FLOOR STORAGE ROOM			
☐	☐	☐	
☐	☐	☐	

Environmental

☐	☐	☐	Requirements for bracing and certification are designated based on building location, use, seismic category and importance factor
--------------------------	--------------------------	--------------------------	---

Plumbing QC Checklist	Origin Date: 6/17/19
	Revision Date: Click or tap here to enter text.
Project Name:	Project Number:

Applicable	Incorporated	Confirmed	ITEM TO BE COMPLETED
☐	☐	☐	For hurricane zones, design wind speeds for risk category III and IV building are designated for exterior equipment
☐	☐	☐	For corrosive environments, equipment construction is specified appropriately

Generator Room

☐	☐	☐	Fuel Oil pump, piping and overflow piping shown in accordance with fuel oil design guide
☐	☐	☐	Day tank size indicated and vent through roof shown in accordance with fuel oil design guide

Plumbing Riser Diagrams

☐	☐	☐	Verify riser diagram are consistent with plans - indication of room nbr/areas/ typical, p-traps, valves and shock absorbers on water diagrams, flow arrows on diagrams where directions might not be clear, cleanouts, fixture tags.
☐	☐	☐	For Flat Risers verify sizes are consistent with fixtures and pipe sizes shown on plumbing floor plans or enlarged plans.
☐	☐	☐	Verify Fixture Symbols are consistent with Fixture Schedules and floor plans.
☐	☐	☐	Adequate cleanouts are shown on waste piping, above urinal, end of line sink/lavatory
☐	☐	☐	System Risers - floor levels are shown diagrammatically and are consistent with the building layout.
☐	☐	☐	Med Gas Risers - Verify zone control valves are shown for each branch serving groups of outlets.
☐	☐	☐	Indicated zone control valves and medical gas outlet locations are consistent with floor plans.
☐	☐	☐	Natural Gas Riser - indicates each equipment CFH, pressure, total equivalent length, total CFH, source